



No Grout Bags Required

Installed Grout Bags

No Grout Bags Required

Point Table				
Point #	Raw Description	Elevation	Northing	Easting
1	NW	-122.000	55747.8929	338109.2712
2	NE	-122.000	55756.1697	338127.4782
3	SE	-122.000	55711.0898	338147.8906
4	SW	-122.000	55702.9360	338129.6281

Notes:

- Areas between mats that were filled with grout bags are noted
- Mats are arbitrarily labeled 1 thru 6
- A total of 22 grout bags were used between mats 2 and 3, 3 and 4, 4 and 5
- Survey points were determined using USBL survey beacons; accurate to +/-0.5 meter



TAT-12 & Sea2shore Cable Crossing Preliminary Mat Layout

Original Drawing: JTC	Revised Drawing: JTC	Revised Date: 6/6/2016
Size: B	Drawing No.	Scale:
SHEET No. 1 OF 1		